





DDA Work

Work completed	 High to Medium priority work which it was reasonable to do
Work on Order	 Medium priority
Work to Do- planned	 Medium to Low priority
Future Work- desirable	 Low priority work which could be done during refurbishments or when replacements are required

Extra work (other than high priority) was done at the Sports Centre for the IFI Access Audit to secure funding.

DDA Work

Vine Street public toilets Built 2000

Works completed	Work on Order	Work to do- planned	Future Work- desirable
<p>Fit new signs with braile</p> <p>Fit weather mats at entrance to ladies and gents</p> <p>Reposition soap dispenser in accessible wc</p> <p>Reposition and upgrade flush handle to paddle type in accessible wc</p> <p>Replace pull cord in accessible wc</p> <p>Fit vertical grail rail right hand side of basin to match that fitted but in dark brown/black in accessible wc</p>		<p>Hand rail to ramp</p>	<p>Change WC seat to contrast colour as and when new seat is required</p> <p>Consider conversion of one cubicle for use by amulant disabled - gents</p> <p>Consider conversion of one cubicle for use by amulant disabled -ladies</p> <p>Consider lower one urinal and add support rails, improve colour contrast between urinals and wall</p> <p>Improve contrast between support rails and wall (either renew rails when new required or background colour when decorating)</p> <p>Reposition tap to accessible wc basin when new tap required</p> <p>Water temperature restrictor valves fit to basins if required</p> <p>Provide handrail to hand dryer in accessible wc</p>

DDA Work

Sheep Market Public Convenience (Completely refurbished 1995)

Works completed	Work on Order	Work to do- planned	Future Work- desirable
Fit new closer to accessible wc door to allow full opening		Fit coat hooks	Provide contrast colour WC seat to disabled. Seat is at present special matching peach seat
Remove door stop from accessible wc floor			Consider conversion of cubicle nearest entrance for use by amulant disabled people - gents
Relocate soap dispenser in accessible wc			Consider conversion of end cubicle for use by ambulant disabled people - ladies
Replace pull cord			Adapt disabled door to allow emergency open outwards if possible
Fit signs outside and inside			Provide support rails to lowered urinal
Fit guard rail at edge of pavement			Fit valves to restrict hot water temperature to all basins if required
Fit electronic coin opening system to doors for ease of use			
Fit pull handle on outside of accessible wc door			
Fit vertical grab rail to right of basin to match that on the left in dark brown in accessible wc			

DDA Work

Long Sutton Public Conveniences

Works completed	Work on Order	Work to do-planned	Future Work- desirable
<p data-bbox="136 416 584 485">Long Sutton refurbishment November 2006</p> <p data-bbox="136 517 533 576">Work done within refurbishment as DDA audit</p> <p data-bbox="136 608 293 639">Fit new signs</p> <p data-bbox="136 671 573 730">Fit alarm to disabled with indicator and signs</p> <p data-bbox="136 762 383 794">Fit new outside lights</p> <p data-bbox="136 826 376 858">Fit handrails to ramp</p> <p data-bbox="136 890 524 949">Fit WC and handbasin and rails to accessible WC</p> <p data-bbox="136 981 367 1013">Fit soap dispensers</p> <p data-bbox="136 1045 521 1077">Fit grab rails in rear ladies cubicle</p> <p data-bbox="136 1109 304 1141">Fit coat hooks</p> <p data-bbox="136 1173 450 1204">Fit mirror to accessible WC</p> <p data-bbox="136 1236 400 1268">Fit new lights internally</p> <p data-bbox="136 1300 580 1359">Fit new heavy duty door and radar lock to accessible wc</p>			

DDA Work

Sutton Bridge Public Convenience

Works completed	Value	Work on Order	Work to do-planned	Future Work- desirable
<div style="border: 2px solid black; padding: 2px;"> Sutton Bridge refurbishment done December 2006 </div>				
Work done within refurbishment as DDA audit				
Fit new signs				
Fit alarm to accessible wc with indicator and signs				
Fit new outside lights				
Fit handrails to ramp				
Fit WC and washbasin and rails to accessible WC				
Fit soap dispenser				
Fit grab rails to rear ladies wc				
Fit coat hooks				
Fit mirror to accessible wc				
Fit new lights internally				
Level out paving area to provide easier access				

DDA Work

Donington Public Convenience

Works completed	Work on Order	Work to do-planned	Future Work-desirable
Donington refurbishment done March 2006			
Work done within refurbishment as DDA audit			
Fit new signs			
Fit alarm to accessible wc with indicator and signs			
Renew door to accessible WC			
Fit WC and washbasin and rails to accessible WC			
Fit soap dispensers			
Fit new lights internally			
Fit grab rails to rear ladies wc			
Fit coat hooks			
Fit mirror to accessible wc			

DDA Work

Crowland Public Convenience

Works completed	Work on Order	Work to do-planned	Future Work-desirable
Crowland Toilet possible future refurbishment (not confirmed) Fit new signs			DDA work will be incorporated in refurbishment

DDA Work

Holbeach Public Convenience (Refurbished 2002)

Works completed	Work on Order	Work to do- planned	Future Work- desirable
Reset light sensor for wheelchair users in accessible wc Provide horizontal pull handle on door in white at height of 1000mm in accessible wc Fit signs Fit distress alarm for accessible wc		Provide 2 extra grab rails in contrast colour to accessible wc Fit protective barrier on path kerb Fit coat hooks in Accessible, Ladies and Gents	Change flush handle to paddle type in accessible wc when replacement is required Fit black wc seat when replacement is required Improve colour contrast between urinal and wall when next decorated and fit support rail Upgrade two toilets for ambulant use when next decorated

DDA Work

Winfrey Avenue Public Convenience

Works completed	Work on Order	Work to do-planned	Future Work- desirable
<p data-bbox="145 399 633 497">Winfrey Avenue WC refurbishment was completed May 2005</p> <p data-bbox="145 534 600 593">Fit alarm to accessible wc with indicator and signs</p> <p data-bbox="145 630 607 689">Fit grab rail to accessible wc door and fit new pull cord</p> <p data-bbox="145 726 607 753">Work done within refurbishment as DDA</p> <p data-bbox="145 790 302 817">Fit new signs</p> <p data-bbox="145 853 448 880">Fit mirror to accessible wc</p> <p data-bbox="145 917 369 944">Fit soap dispensers</p> <p data-bbox="145 981 537 1040">Fit WC and washbasin and rails to accessible WC</p>			<p data-bbox="1568 399 1948 497">Checkout height of WC and increase if required to accessible wc</p> <p data-bbox="1568 534 1870 593">Change flush operation to accessible wc</p>

DDA Work

Ayschoughfee Garden Public Convenience/Pavilion

Works completed	Work on Order	Work to do- planned	Future Work- desirable
'White' light tubes fitted to give better visibility (all toilets)			Consider fitting auto door on café main entrance
Handrail fitted to left hand side of ramp to Ladies WC		Fit door closer to disabled WC door	Fit dark coloured WC seats to contrast as and when new seats are required
Handrail fitted to right hand side of ramp to Gents WC			Check height of wc and increase if required to accessible wc
Fit hook to secure open café main entrance door			
Level out paved area adjacent disabled WC			
Disabled toilet reposition flush handle to opposite side of cistern			
Disabled toilet reposition soap dispenser to lower height			
Fit small vertical grab rail on outside of disabled door			
Lag hot pipe in disabled toilet to prevent accidental scolding			
Fit signs			
Fit vertical grab rail in brown to left hand of basin to match that on the right			

DDA Work

Castle Sports Centre

Works completed	Work on Order	Work to do- planned	Future Work- desirable
Level access shower with seat/dressing area with seat in Fitness suite			Consider automatic doors to front
Lower drinking fountain			Bowling area changing improvements to décor and fittings when next refurbished
Hand rails and mirror to lift		Improvements to door closers on entrance	Gym WC provide lever taps when new taps required
Renew buttons to lift panel		Induction loop to bar	Gym wc fit extra grab rails when decorated next
Upgrade the car lighting of lift			Investigate visual alerts
Fit up and down landing to lift			
Make alterations to end of speed bumps in car park			
New suspended ceiling to house new lighting in reception, office and lobbies			
New lighting to reception, office, lobbies, stairway and landings			
Alter reception desk to provide low level access			
Fit induction loop to reception			
Fit new signs to all areas			
Fit new door furniture to disabled WCs			
Fit vision panels to 15 doors			
Supply portable induction loop for use in fitness suite			
Fit handrails to ramp to ramp			
Fit anti-slip flooring to ladies and gents wcs on 1st floor			
Fit disabled WC with height extension and rail to 1st floor ladies			
Reconfigure ground floor disabled WC fit new equipment			
Reline the disabled bays in the carpark			
Fit new entrance mat			
Fit alarms in dsabled WC and shower room with indicators on reception			
Fit bell pushes to summon assistanace			
Paint coloured blocks around sanitary fittings (now white on white)			
Fit all new signs			
New ceiling and lights in changing rooms during refurbshment			
Grab rails to changing rooms and shower seats (done during refurbishment)			
Ramp and entrance alterations to emergency exit door to bowls area (this item was not on any access audit but was picked up on client/contractor meeting)			
Changing Rooms refurbished by LC early summer 2007 also alterations in the gym area			

DDA Work

Swimming Pool

Works completed	Work on Order	Work to do- planned	Future Work- desirable
<p>Fit all new signs</p> <p>Fill in footbaths to make level access to pool area</p> <p>Metal box for bell call (to be completed when reception is refurbished)</p> <p>Ramp to downstairs entrance door (used by radio club)</p> <p>Reception area and changing rooms refurbished by Leisure Connection early summer 2007</p>			<p>Provide lift to property? This item is suggested on audit but is not considered reasonable</p> <p>Investigate visual alerts</p>

DDA Work

South Holland Centre

Works completed	Work on Order	Work to do- planned	Future Work- desirable
Fit new improved signs to all areas		Provide induction loop on reception counter if required	Provide lever taps to one basin in each wc when new tap required
Entrance steps highlight stair nosings with non-slip		Provide induction loop to first floor bar if required	Provision of extra support rails in WCs and dressing room when next decorated
Main staircase and kitchen/lobby renew nosings		Provide induction loop to second floor bar if required	Investigate visual alerters
Plumbing works in toilets including service valves to restrict water temperature/wc seats		Fit coat hooks where necessary	Fit hand rails and grab rails when next decorating where necessary
Side entrance recover surface area		Highlight stair nosings to outside stair	
Fit level access shower in changing room		Provide WC alarm indicators to reception (alarms are fitted)	
Fit shower curtain and rail to above			
Rehang door to wc in changing room			
Provide lever taps to wash basin ground floor gents			

DDA Work

Priory Road Office

Works completed	Work on Order	Work to do-planned	Future Work- desirable
Automate Vine Street entrance door		Ramp to fire exit members suite with grab rail on wall	Change toilet seat for darker colour when new seat is required
Upgrade safety features on auto doors		Review signage in conjunction with Firequest assessments	Meeting room WCs and public WCs provide lever taps to basins when new taps required
Fit new door and furniture escape route bottom of chambers stairs		Fit hold-open door closer to block 4 kitchen (H&S Adviser)	Provide tonal contrast nosings to stairs when flooring renewed
Change hand of two internal doors and fit closers			Reduce gradient to ramps in atrium and tonal contrast to rails if possible
Fit 5no lever handle digi locks to internal doors			Investigate Visual alerters
Fit escape furniture to print room door			Automated doors to chamber
Fit escape furniture to Finance corridor door			Provide extra grab rails in WCs when next decorated
Fit new automated doors to main entrance to block 4 (internal)			Accessible WC improve contrast of wall colour to grab rails , fit coat hooks and change light switch when next decorating
Automate doors in planning coridor			
Move automation to block4			